कोचीन शिपयार्ड लिमिटेड

(भारत सरकार की श्रेणी-1 मिनिरत्न कंपनी, पोत परिवहन मंत्रालय)



COCHIN SHIPYARD LIMITED

(A Government of India Category-1 Miniratna Company, Ministry of Shipping)

SEC/48/2017-63

November 12, 2019

To

The Manager,

Compliance Department,

BSE Limited,

Phiroze Jeejeebhoy Tower,

Dalal Street.

Mumbai - 400 001.

To

The Manager,

Compliance Department,

The National Stock Exchange of India Ltd.,

Exchange Plaza,

Bandra - Kurla Complex, Bandra (East)

Mumbai - 400 051.

Scrip Code/Symbol: 540678/COCHINSHIP

Subject: Monitoring Agency Report for the quarter ended September 30, 2019

Dear Sir/Madam,

The Monitoring Agency Report issued by the State Bank of India ("the Monitoring Agency") for the quarter ended September 30, 2019 pursuant to the Securities and Exchange Board of India (Issue of Capital and Disclosure Requirements) Regulations, 2018 is enclosed herewith for the purpose of dissemination of information widely to the members.

Thanking you

Yours faithfully,

For Cochin Shipyard Limited

V Kala retary &

Company Secretary & Compliance Officer





ഭാരതീയ സ്റ്റേറ്റ് ബാങ്ക് भारतीय स्टेट बैंक STATE BANK OF INDIA

FORMAT OF REPORT TO BE SUBMITTED BY MONITORING AGENCY [See regulation 82 (2) and 82 (3)]

Report of the Monitoring Agency

Name of the Issuer: **COCHIN SHIPYARD LIMITED**

For quarter ended: SEPTEMBER 30, 2019

Name of the Monitoring Agency: STATE BANK OF INDIA

(a) Deviation from the objects: NO DEVIATION

- Utilization different from Objects stated in the offer document but in line with change of objects approved by shareholders' resolution;
- Utilization neither in line with Objects stated in the offer document nor approved by shareholders' resolution
- In case there is no deviation, the same shall be stated.

(b) Range of Deviation*: NOT APPLICABLE

Indicate the range of percentage deviation from the amount of issue proceeds earmarked for the objects. For example, up to 10%, 10 - 25%, 25-50%, 50-75%, 75-100%, not ascertainable etc.

* The range of deviation may be computed by taking weighted average of financial deviation of each object in the ratio of issue proceeds allocated for it. Non-financial deviation may be indicated separately by way of notes.

Declaration:

We hereby declare that this report is based on the format as prescribed by SEBI (ICDR) Regulations, 2018, We further declare that this report provides a true and fair view of the utilization of the issue proceeds.

We declare that we do not have any direct / indirect interest in or relationship with the issuer/promoters/directors/management and also confirm that we do not perceive any conflict of interest in such relationship / interest while monitoring and reporting the utilization of the issue proceeds by the issuer.

Signature:

Name and Designation of the Authorized Signatory: P.V.VISWARATTAM

Designation of Authorized person/Signing Authority: ASSL. General Manager.

bank.sbi

图 0484 - 2340100 0484 - 2340027

0484 - 2341222 0484 - 2340028

0484 - 2340029 0484 - 2341555

☑ sbi.04062@sbi.co.in

a 0484 - 2341100

1) Issuer Details:

Name of the issuer

Names of the promoter

Industry/sector to which it belongs

: COCHIN SHIPYARD LIMITED

: The President of India acting through Ministry of

Shipping

: Ship building and ship repair

2) Issue Details:

Issue Period

Type of issue (public/rights)
Type of specified securities

IPO Grading, if any

Issue size (in Rs. Crores)

: 1st August 2017 - 3rd August 2017

: Public Issue

: Equity shares

: Nil

: Fresh Issue of up to 2,26,56,000 equity shares of face value of Rs.10 each aggregating to Rs. 961.95

Crores.

3) Details of the arrangement made to ensure the monitoring of issue proceeds:

(Give item by item description for all the objects stated in offer document separately in following format)

Particulars	Reply	Setting up of Dry Dock	Setting up of ISRF	General Corporate Purposes	Comments of the Monitoring Agency	Comments of the Board of Directors
Whether all the utilization is as per disclosure in Offer Document?	Yes/ No	Yes	Yes	Yes	Yes	-
Whether Shareholder approval has been obtained in case of material deviations# from expenditures disclosed in the Offer Document?	Yes/ No	N.A.	N.A.	N.A.	N.A	
Whether the means of finance for the disclosed objects of the Issue has changed?	Yes/ No	No	No	No	No	-
Is there any major deviation observed over the earlier monitoring agency reports?	Yes/ No	No	No	No	No	-
Whether all Government / statutory approvals related to the object(s) have been obtained?	Yes/ No	Yes	Yes	N.A.	Yes	-
Whether all arrangements pertaining to technical assistance/collaboration are in operation?	Yes/ No	Yes	Yes	N.A.	No deviation reported	-
Are there any favorable events improving the viability of these object(s)?	Yes/ No	No	No	No	No such events noticed/ reported	-
Are there any unfavorable events affecting the viability of these object(s)?	Yes/ No	No	No	No	No such events noticed/ reported	-
Is there any other relevant information that may materially affect the decision making of the investors?	Yes/ No	No	No	No	Nil	-

[#] Where material deviation may be defined to mean:

b) Deviation in the amount of funds actually utilized by more than 10% of the amount projected in the offer documents.



a) Deviation in the objects or purposes for which the funds have been raised

4) Details of object(s) to be monitored:

(i) Cost of object(s)-

(Give Item by Item Description for all the Objects Stated in Offer Document separately in following format)

	Item Head	Portion of the			Comments of the Board of Directors			
SI. No		Original Cost of the project to be funded by the IPO (Rs. in Crores)*Origin al Cost (as per Offer Document)	Revised Cost	Comments of the Monitoring Agency	Reason of cost revision	Proposed financing option	Particulars of firm arrangements made	
1	Setting up of Dry Dock		-	No revision in cost reported	N.A.	N.A.	N.A.	
2	Setting up of ISRF	265.00		No revision in cost reported	N.A.	N.A.	N.A.	
3	General Corporate Purposes**	165.23 -		No revision reported.	N.A.	N.A.	N.A.	
	TOTAL	940.23						

* Cost as indicated in the Objects Chapter of Prospectus dated August 4, 2017.

** In the Offer Document, the gross proceeds from fresh issue was mentioned as Rs.961.34 Croress assuming the entire employee reservation portion would get fully subscribed, which was at a discounted price of Rs 411/-per share. Since the employee reservation portion did not get fully subscribed, the unsubscribed portion has been allotted to other categories in the respective ratios and hence there is a slight increase in the amount of issue proceeds. The actual issue proceeds comes to Rs.961.95 Croress; out of which Rs. 20 Croress was estimated as CSL's share of issue expenses. However, CSL's share of issue expenses have now been estimated at Rs. 21.72 Crores and accordingly, the net issue proceeds have been reduced to Rs. 940.23 Crores. The increase in the issue expenses have been adjusted against the General Corporate Purpose and the portion of General Corporate Purpose in the net issue proceeds is reduced to Rs. 165.23 Crores.

(ii) Progress in the object(s)-

(Give item by item Description for all the Objects Stated in Offer Document separately in the following format)

		Amount as proposed	Amount utilized (Rs. in Crores)		Total		Comments of Board of Directors		
Sl. No	Item Head ^{\$}	in the Offer Document (Rs. in Crores)	As at Beginning of the quarter	During the quarter	At the end of the quarter	unutilized Amount (Rs. in Crores)	Comments of the Monitoring Agency	Reason of idle funds	Proposed Course of Action
1	Setting up of Dry Dock at Existing premises of Cochin Shipyard Limited, Cochin.	510.00	305.82	22.43	328.25	181.75	1) Tendering of CME works delayed by 02 months due to re-engineering design for optimization. 2) Construction period was increased by 06 months due to inclusion of ground improving works for more feasibility in execution. 3) Finalization of contract took		EEC BOOK TO THE PARTY OF THE PA

	Item Head ^s I	in the Offer Document (Rs. in Crores)	As at Beginning of the quarter	During the quarter	At the end of the quarter	Total unutilized Amount (Rs. in Crores)	Comments of the Monitoring Agency 88 days for establishing technocommercial	Reason of idle funds	Proposed Course of Action
							establishing techno- commercial		
							points with required clarity. 4) CSL has awarded the Turnkey Contract for CME works to M/s. L&T Construction, Chennai and contract signed on May 25, 2018. Construction works commenced on June 01, 2018.		
2 C Po	etting p of SRF at Cochin Port Trust Area, Cochin	265.00	252.96	12.04	265.00		Subsequent to the award of construction contract to Simplex Infrastructures Ltd., Kolkata on October 10, 2017, work is progressing at the site as per schedule. However, sequence of construction has been changed by the contractor due to which the milestone viz., 'Completion of RCC pile casting by January 2019' stands modified as March 2020. Nevertheless the project completion date of August 2022 will remain unchanged.		
3 (General Corporate Purposes	165.23	3 165.23 3 724.0 3		165.23 758.48		-	-	-

^{\$} Provide following details under Item Head: (a)Name of the object(s):

(b)Brief description of the object(s):(c)Location of the object(s) (if applicable):(iii)Deployment of unutilized IPO proceeds-

SI. No.	Type of Instrument where the amount is invested	Name of Bank	Amount Invested (in Rs.)	Date of Deposit	Date of Maturity	Earnings (at maturity) (in Rs.)	Return on Investment (RoI) (Interest Rate)	Market Value as at the end of the quarter
1	Fixed Deposit	IDBI Bank	1,00,00,00,000	16-08-2019	13-02-2020	3,25,30,411	6.56%	-
2	Fixed Deposit	ICICI Bank	15,00,00,000	30-08-2019	01-10-2019	7,23,288	5.50%	-
3	Fixed Deposit	Allahabad Bank	15,00,00,000	30-08-2019	01-11-2019	16,82,877	6.50%	-
4	Fixed Deposit	Allahabad Bank	11,00,00,000	31-08-2019	15-11-2019	14,88,767	6.50%	-
5	Fixed Deposit	Allahabad Bank	34,00,00,000	31-08-2019	28-11-2019	53,88,767	6.50%	-
6	Fixed Deposit	Andhra Bank	5,00,00,000	30-08-2019	01-01-2020	10,63,342	6.26%	-
7	Fixed Deposit	IDBI Bank	25,00,00,000	30-08-2019	02-03-2020	81,85,616	6.46%	
8	Fixed Deposit	Axis Bank	5,00,00,000	30-08-2019	02-03-2020	16,47,260	6.50%	-
9	Fixed Deposit	Axis Bank	5,00,00,000	30-08-2019	02-03-2020	16,47,260	6.50%	-
10	Fixed Deposit	Axis Bank	5,00,00,000	30-08-2019	02-03-2020	16,47,260	6.50%	-
11	Fixed Deposit	Axis Bank	4,01,75,808	02-09-2019	03-10-2019	1,87,671	5.50%	-
12	Fixed Deposit	Axis Bank	5,30,00,000	16-09-2019	01-10-2019	1,08,904	5.00%	-
13	Fixed Deposit	Oriental Bank of Commerce	6,51,68,432	24-09-2019	01-10-2019	62,490	5.00%	-
14	Fixed Deposit	Oriental Bank of Commerce	19,39,29,638	24-09-2019	01-10-2019	1,85,960	5.00%	-
15	Current Account	State Bank of India	34,678	-	-	-	-	-
16	Current Account	Union Bank of India	5,18,175	-	-	-	-	-
		OTAL	2,55,28,26,731			5,65,49,874		

Note: An amount of Rs. 73,52,79,594 has been received as interest which is included in the above table.



^{*}Where the market value is not feasible, provide NAV/NRV/Book Value of the same

(iv) Delay in implementation of the object(s)-

	Complet	tion Date		Comments of the Board of Directors			
Object(s)	As per the Offer Document	Actual*	Delay (No. of days/months)	Reason of delay	Proposed Course of Action		
Setting up of Dry Dock at Existing premises of Cochin Shipyard Limited, Cochin.	June 2020	May 31, 2021	11 Months	 Tendering of CME works delayed by 02 months due to reengineering design for optimization. Construction period was increased by 06 months due to inclusion of ground improving works for more feasibility in execution. Finalization of contract took 88 days for establishing technocommercial points with required clarity. CSL has awarded the Turnkey Contract for CME works to M/s. L&T Construction, Chennai and contract signed on May 25, 2018. Construction works commenced on June 01, 2018. 			
Setting up of ISRF at Cochin Port Trust Area, Cochin	August 2022	August 2022	NIL	Subsequent to the award of construction contract to Simplex Infrastructures Ltd., Kolkata on October 10, 2017, work is progressing at the site as per schedule. However, sequence of construction has been changed by the contractor due to which the milestone viz., 'Completion of RCC pile casting by January 2019' stands modified as March 2020. Nevertheless the project completion date of August 2022 will remain unchanged.	-		

^{*} In case of continuing object(s) please specify latest/revised estimate of completion date.

